

Work Order ID 92454

92454

Page 1

October-29-12 3:13:38 PM

Item ID: D3391-013

Accept

N900040100

Setup Start ***NS1***

Revision ID:

Stop ***NS2***

Item Name: Mid Tube Assembly

Start Date: 10/29/12 Start Qty: 1.00 ***1***

Cust Item ID:

Required Date: 11/02/12 Req'd Qty: 1.00 ***1***

Customer:

Reference:

Approvals: Process Plan:  Date: Tooling: Date:

Run Start ***NR1***


QC: Date: SPC (Y/N): Date:

Stop ***NR2***

Sequence ID/ Work Center ID	Operation Description	Set Up/ Run Hours	Tool ID	Tool #	Plan Code	Accept Qty	Reject Qty	Reject Number	Insp. Stamp
Draw Nbr	Revision Nbr								
D3391	I								
100		0.00							
100	Skidtubes								
Skidtubes	Memo	0.00							
Skidtubes	1-Cut tube to finish length as per Dwg D3391								
	2-Identify as D3391-013								
	3-Drill pilot holes using DT8796 (including "B" holes) and drill only 1 fwd saddle hole on one side only as per Dwg D3391								
	4-Open saddles and GHW holes to Ø0.375" except for fwd saddle hole of detail "J"								
	5-Remove .030" from Fwd indexing Ridge as per Dwg D3391								
	6-Remove indexing ridge on Fwd & Aft end of skidtube as per Dwg D3391								
	7-Deburr								
	8-Drill #30 pilot holes using wearplate Jig DT8217 Identify Ø0.250" holes with paint marker.								
	9-Open wearplate holes of D3391-013 assembly detail section G-G to Ø0.250" (14 holes) as per Dwg D3391 and 2 holes in section Detail "J", do not open wearplate holes of section "J"								
	10-Open wearplate holes of D3391-013 assembly detail section H-H to Ø0.297" (20 holes) as per Dwg D3391								

- DC 13/07/09

- DC 13/67/10



Work Order ID 92454

92454

Page 2

October-29-12 3:13:38 PM

Item ID: D3391-013

Accept

N900040100

Setup Start ***NS1***

Revision ID:

Stop ***NS2***

Item Name: Mid Tube Assembly

Start Date: 10/29/12 Start Qty: 1.00 ***1***

Cust Item ID:

Required Date: 11/02/12 Req'd Qty: 1.00 ***1***

Customer:

Reference:

Approvals: Process Plan: Date: Tooling: Date:

Run Start ***NR1***

QC: Date: SPC (Y/N): Date:

Stop ***NR2***

Sequence ID/ Work Center ID	Operation Description	Set Up/ Run Hours	Tool ID	Tool #	Plan Code	Accept Qty	Reject Qty	Reject Number	Insp. Stamp
--------------------------------	--------------------------	----------------------	---------	--------	--------------	---------------	---------------	------------------	----------------

11-Open .375" holes to .438" ***do not open fwd saddle holes***

12- Locate electric step holes at 39.6875" from fwd end and drill using DT 9612

13-Locate D3391-021 in D3391-023 at 9.00" (sec view z-z)

14- Transfer drill one fwd saddle hole only to .188" dia, transfer drill all remaining fwd saddle holes using DT 8149 locating from previously drill .188" dia hole, using t-pins and clicos to ensure perfect allingment, open up previously tranfer drilled pilot holes in D3391-013/-011 to 0.438" dia. in D3391-011

15- Transfer drill 2 wearplate holes into D3391-011 using DT8217, locating from two previously drilled holes, drill remaining wearplate holes into D3391-011.

16- Locating from two fwd wearplate holes drill remaining 6 wearplate holes in D3391-011 using DT8937

17- Open 2 fwd wearplate holes in D3391-013 to .250" dia.

18- counter bore two aft wearplate holes in D3391-011 as per dwg

19- Open 12 wearplate holes in D3391-011 to 0.297" dia.

20- insert D3391-011 into D3391-13

21- insert T-pins into first and third fwd saddle holes

23- ON FIRST SIDE ONLY drill out 2nd and forth fwd saddles holes to 0.500" as per

24- ON 2ND SIDE ONLY ream out 2nd and forth saddle hole to 0.499"

DC13/07/10

Work Order ID 92454

92454

Page 3

October-29-12 3:13:38 PM

Item ID: D3391-013

Accept

N900040100

Setup Start ***NS1***

Revision ID:

Item Name: Mid Tube Assembly

Stop ***NS2***

Start Date: 10/29/12 Start Qty: 1.00 ***1***

Cust Item ID:

Required Date: 11/02/12 Req'd Qty: 1.00 ***1***

Customer:

Reference:

Approvals: Process Plan: Date: Tooling: Date:

Run Start ***NR1***

QC: Date: SPC (Y/N): Date:

Stop ***NR2***

Sequence ID/ Work Center ID	Operation Description	Set Up/ Run Hours	Tool ID	Tool #	Plan Code	Accept Qty	Reject Qty	Reject Number	Insp. Stamp
--------------------------------	--------------------------	----------------------	---------	--------	--------------	---------------	---------------	------------------	----------------

25- Deburr and blow out all chips from inside tube

- DC 13/07/10

110

QC5- Inspect part completeness to step on W/O 0.00

110

QC

Memo

0.00

Quality Control

120

Chemical Conversion Coat per QSI005 4.1 0.00

120

HandFinish

Memo

0.00

Hand Finishing

130

QC7-Inspect Chemical Conversion Coat 0.00

130

QC

Memo

0.00

Quality Control

DA
10/29/12

[Signature]

13-7-10

5. 10

Work Order ID 92454

92454

Page 4

October-29-12 3:13:38 PM

Item ID: D3391-013

Accept

N900040100

Setup Start *NS1*

Revision ID:

Stop *NS2*

Item Name: Mid Tube Assembly

Start Date: 10/29/12 Start Qty: 1.00 *1*

Cust Item ID:

Required Date: 11/02/12 Req'd Qty: 1.00 *1*

Customer:

Reference:

Approvals: Process Plan: _____ Date: _____ Tooling: _____ Date: _____

Run Start *NR1*

QC: _____ Date: _____ SPC (Y/N): _____ Date: _____

Stop *NR2*

Sequence ID/ Work Center ID	Operation Description	Set Up/ Run Hours	Tool ID	Tool #	Plan Code	Accept Qty	Reject Qty	Reject Number	Insp. Stamp
140	Skidtubes	0.00							
140									
Skidtubes	Memo	0.00							
Skidtubes	1- Open holes to finish size as per dwg.								
	2- Prepare for welding								
	3- Bond web in place as per Dwg D3391 & QSI 015.								
	*****Ensure Web Alignment *****								
	A/R Sikaflex Batch: 128149								
	Exp. date: 13/21/14								
150	QC5- Inspect part completeness to step on W/O	0.00							
150									
QC	Memo	0.00							
Quality Control									

- DC 13/07/10

1 0 13/07/11

DAS
18
0-09

1.8143

92454

October-29-12 3:13:38 PM

Accept

N900040100

Setup Start . *NS1*

Stop *NS2*

Cust Item ID:

Start Date: 10/29/12 **Start Qty:** 1.00

*** 1 ***

Customer:

Required Date: 11/02/12 Req'd Qty: 1.00

*** 1 ***

Reference:

Run Start *NR1*

Approvals: **Process Plan:** _____ **Date:** _____ **Tooling:** _____ **Date:** _____

Stop *NR2*

QC: _____ Date: _____ SPC (Y/N): _____ Date: _____

Sequence ID/ Work Center ID	Operation Description	Set Up/ Run Hours	Tool ID	Tool #	Plan Code	Accept Qty	Reject Qty	Reject Number	Insp. Stamp
--------------------------------	--------------------------	----------------------	---------	--------	--------------	---------------	---------------	------------------	----------------

160

0.00

160

Skidtubes

0.00

Skidtubes

Skidtubes

Memo

1-Weld crossbolt spacer as per dwg.D3391 & QSI 004

A/R ALUM Batch: 17125122

2-grind weld flush - OK 1,3/07/11

3- Transfer drill electric step pilot holes only from D3391-013 into D3391-015

4- Open electric step holes 0.391" per dwg D3391 (section L-L)

5- Open electric step holes 0.297" per dwg D3391 (section M-M)

6- Open electric step holes 0.250" per dwg D3391 (section LL-LL)

170

QC10- Inspect visual per QSI004- ground welds	0.00
---	------

170

QC

Memo

0.00

Quality Control

13-08-01 (DAS 09)

Work Order ID 92454

92454

Page 6

October-29-12 3:13:38 PM

Item ID: D3391-013

Accept

N900040100

Setup Start ***NS1***

Revision ID:

Item Name: Mid Tube Assembly

Stop ***NS2***

Start Date: 10/29/12 Start Qty: 1.00

1

Cust Item ID:

Required Date: 11/02/12 Req'd Qty: 1.00

1

Customer:

Reference:

Approvals:

Process Plan:

Date:

Tooling:

Date:

Run Start ***NR1***

QC:

Date:

SPC (Y/N):

Date:

Stop ***NR2***

Sequence ID/
Work Center ID

Operation
Description

Set Up/
Run Hours

Tool ID

Tool #

Plan
Code

Accept
Qty

Reject
Qty

Reject
Number

Insp.
Stamp

180

QC5- Inspect part completeness to step on W/O

0.00

180

QC

Memo

0.00

Quality Control

13-08-01

DAS
CG
2-89

185

Pressure Wash per QSI005 4.3

0.00

185

HandFinish

Memo

0.00

Hand Finishing

AND REALODINE AS PER PAR09-043

J-D - 13/8/6

190

White Gloss(Ref:4.3.5.1) per QSI005 4.3-Alum

0.00

190

Powdercoat

Memo

0.00

Powder Coating

START TIME:

OVEN TEMPERATURE:

FINISH TIME:

8:30
3200F
9:00

180 M-f 13/08/08

M126125

Work Order ID 92454

October-29-12 3:13:38 PM

92454

Page 7

Item ID: D3391-013

Accept

N900040100

Setup Start

NS1

Revision ID:

Stop

NS2

Item Name: Mid Tube Assembly

Start Date: 10/29/12 Start Qty: 1.00

1

Cust Item ID:

Required Date: 11/02/12 Req'd Qty: 1.00

1

Customer:

Reference:

Run Start

NR1

Approvals:

Process Plan:

Date:

Tooling:

Date:

Stop

NR2

QC:

Date:

SPC (Y/N):

Date:

Sequence ID/
Work Center ID

Operation
Description

Set Up/
Run Hours

Tool ID

Tool #

Plan
Code

Accept
Qty

Reject
Qty

Reject
Number

Insp.
Stamp

200

QC3- Inspect Part Finish

0.00

200

QC

Memo

0.00

Quality Control

ix d ll 13/08/12

230

HandFinishing

0.00

230

HandFinish

Memo

0.00

Hand Finishing

1- press fit D3591-1 spacers using DT9416 starting from 0.500" side

2- Install inserts

ix d ll 13/08/12

240

QC5- Inspect part completeness to step on W/O

0.00

240

QC

Memo

0.00

Quality Control

Inspect thread of each insert using DT8821

DAS
27
B & 22

1

Work Order ID 92454

October-29-12 3:13:38 PM

92454

Page 8

Item ID: D3391-013

Accept

N900040100

Setup Start ***NS1***

Revision ID:

Stop ***NS2***

Item Name: Mid Tube Assembly

Start Date: 10/29/12 Start Qty: 1.00 ***1***

Cust Item ID:

Required Date: 11/02/12 Req'd Qty: 1.00 ***1***

Customer:

Reference:

Approvals: Process Plan: _____ Date: _____ Tooling: _____ Date: _____

Run Start ***NR1***

QC: _____ Date: _____ SPC (Y/N): _____ Date: _____

Stop ***NR2***

Sequence ID/ Work Center ID	Operation Description	Set Up/ Run Hours	Tool ID	Tool #	Plan Code	Accept Qty	Reject Qty	Reject Number	Insp. Stamp
250 *250* HandFinish Hand Finishing	HandFinishing Memo Assemble as per dwg D3391	0.00 0.00				1x	4	11/13/08/21	
260 *260* QC Quality Control	QC5- Inspect part completeness to step on W/O Memo	0.00 0.00				1			
270 *270* Packaging Packaging	Identify as per dwg & Stock Location: <u>w10</u> Memo	0.00 0.00				1x	4	11/13/08/21	

AS
27
13.21

D412-742-041 / 1395053

Work Order ID 92454***92454***

Page 9

October-29-12 3:13:38 PM

Item ID: D3391-013

Accept

N900040100Setup Start ***NS1***

Revision ID:

Stop ***NS2***

Item Name: Mid Tube Assembly

Start Date: 10/29/12 Start Qty: 1.00

1

Cust Item ID:

Required Date: 11/02/12 Req'd Qty: 1.00

1

Customer:

Reference:

Approvals:

Process Plan: _____

Date: _____

Tooling: _____

Date: _____

Run Start ***NR1***

QC: _____

Date: _____

SPC (Y/N): _____

Date: _____

Stop ***NR2***Sequence ID/
Work Center IDOperation
DescriptionSet Up/
Run Hours

Tool ID

Tool #

Plan
CodeAccept
QtyReject
QtyReject
NumberInsp.
Stamp

280

QC21- Final Inspection - Work Order Release

0.00

280

QC

Memo

0.00

Quality Control

MLJ 13-08-23

13-08-22.

Picklist Print

October-29-12 3:13:37 PM

Page 1

Work Order ID: 92454
Parent Item: D3391-013
Parent Item Name: Mid Tube Assembly

Start Date: 10/29/12
Start Qty: 1.00

Required Date: 11/02/12
Required Qty: 1.00

Comments: IPP A05.12.13 New Issue EC
IPP B06.02.09 Dwg rev.D EC
IPP Rev:06-03-28 Update Manufacturing Instructions JLM IPP rev D 07.03.14 dwg Rev F
EC
IPP Rev:E ECN 1056 07-11-13 DD verified by: EC
IPP Rev:F 08-07-28 chg 0.332" to 0.391" dim. hole in comment DD verified by: EC
IPP Rev:G 08-09-08 new process (ecn 08-510) DD verified by: EC
IPP Rev:H 08-09-10 revH as per dwg DD verified by: EC IPP rev J 10.03.30 revised process,
added D3391-015 to pick list EC verified : DD

Component Item ID/ Item Name	Replacement Item ID	Mfg/ Purch	Bin Item	Primary Location	Last Location	Route Seq ID	Unit of Measure	Qty on Hand	Qty per Kit	Total Qty	Qty Issued	Date Issued	Status
ALS4-1032-130 Insert		Purchased	No			250	Each	389.0000	26	26		13/08/21	
				<u>Location</u>		<u>Loc Qty</u>		<u>Loc Code</u>					
				ST280		205		M126 109		26			
				119084		116							
				120671		89							
				ST281		44							
				120807		36							
				120837		8							
				ST282		140							
				121269		140							
ALS4-428-165 Inserts		Purchased	No			230	Each	407.0000	4	4		13/08/21	
				<u>Location</u>		<u>Loc Qty</u>		<u>Loc Code</u>					
				FP002		407							
				114172		18							
				117769		389							
AN960C10L washer	NAS1149C0332R	Purchased	No				Each	21.0000	4	4		13/08/21	
				<u>Location</u>		<u>Loc Qty</u>		<u>Loc Code</u>					
				ST		21							
				107534		21							
AN960C416L WASHER	NAS1149C0432R	Purchased	No			250	Each	0.0000	4	4		13/08/21	

Picklist Print

October-29-12 3:13:37 PM

Page 2

Work Order ID: 92454
Parent Item: D3391-013
Parent Item Name: Mid Tube Assembly

Start Date: 10/29/12 Required Date: 11/02/12
Start Qty: 1.00 Required Qty: 1.00

D2500-1-100 Manufactured No 100 Each 157.0000
Skidtube Extrusion

1 DC 13/06/26

Location	Loc Qty	Loc Code
HALL	157	
S0251	3	
82373	57	
86065	97	

D3389-1 Manufactured No Each 8.0000
Web

DC 13/07/10

Location	Loc Qty	Loc Code
B94063		
LG	8	
85508	4	
86687	4	

D3391-011 Manufactured No 140 Each 0.0000
Fwd Tube Assembly
D3391-015 Manufactured No 160 Each 0.0000
Aft Tube Assembly
D3591-1 Manufactured No 230 Each 43.0000
Bushing

DC 13/07/10

M 12/02/10

M 2 13/08/12

Location	Loc Qty	Loc Code
FP	5	
80377	4	
82027	1	
ST059	38	
57350	1	
83237	37	

B100699

XZ

Picklist Print

October-29-12 3:13:37 PM

Page 3

Work Order ID: 92454
Parent Item: D3391-013
Parent Item Name: Mid Tube Assembly

Start Date: 10/29/12

Required Date: 11/02/12

Start Qty: 1.00

Required Qty: 1.00

D3672-1 Manufactured No
Phenolic Washer

250 Each 1,361.0000

4 11 4 13/08/12

Location

Loc Qty

Loc Code

FG
85222
FP001
80369
ST061
72229
76277
83608
85222
91325

10
10
2
2
1349
4
21
500
344
480

1399099

11

D3672-3 Manufactured No
Phenolic Washer

250 Each 1,659.0000

4 11 4 13/08/12

Location

Loc Qty

Loc Code

FG
84432
ST061
84432
86517
88441
89273
91915

20
20
1639
21
93
500
510
515

11

October-29-12 3:13:37 PM

Shop Packet Print

Page 3

Picklist Print

October-29-12 3:13:37 PM

Page 4

Work Order ID: 92454

Parent Item: D3391-013

Parent Item Name: Mid Tube Assembly

Start Date: 10/29/12

Required Date: 11/02/12

Start Qty: 1.00

Required Qty: 1.00

D3681-1
Spacer

Manufactured No

160

Each

82.0000

12

12

Location

Loc Qty

Loc Code

LG

72

80361

1

87611

71

LG001

10

68958

2

69893

2

71845

2

74874

1

76004

1

77501

2

MS27039C1-09

Purchased

No

250

Each

104.0000

4

4

SCREW

Location

Loc Qty

Loc Code

FP002

12

17831

12

ST293

92

116290

92

MS27039C4-08

Purchased

No

100

Each

138.0000

4

4

SCREW

Location

Loc Qty

Loc Code

310

50

122452

50

ST310

88

122141

88

BE 13/07/11
210/031 * 3
B101754 * 10

4 4 13/08/12


4 4 13/08/12


M127141 14


October-29-12 3:13:37 PM

Shop Packet Print


Page 4









D3391-1 CUTTING DETAIL
(MAKE FROM D6013-047 SKIDTUBE MATERIAL)




D3391-011/-021 BENDING DETAIL
(MAKE FROM D3391-1)




SECTION A-A
SCALE 2X



SECTION B-B
SCALE 2X




SECTION C-C
SCALE 2X





VIEW Z-Z
SCALE 2X

RELEASED
2011-11-04


DESIGN	PH	DART AEROSPACE USA, INC	
DRAWN	XDF	KENT, WA	
CHECKED		DRAWING NO. D3391	REV. 1
MFG. APPR.			SHEET 3 OF 6
APPROVED		TITLE	SCALE
DE APPR.		412 FLOAT SKIDTUBE	NTS
DATE	11.10.13	<small>COPYRIGHT © 2005 BY DART AEROSPACE USA, INC THIS DOCUMENT IS UNCLASSIFIED AND IS SUPPLIED BY THE EXPRESS CONDITION THAT IT IS NOT TO BE USED FOR ANY PURPOSE OF COMMERCE OR MANUFACTURE TO ANY OTHER PERSON WITHOUT WRITTEN PERMISSION FROM DART AEROSPACE USA, INC.</small>	









SECTION G-G
SCALE 5X



SECTION H-H
SCALE 5X



SECTION X-X
SCALE 5X



SECTION Y-Y
SCALE 5X

D3391-023 MID TUBE ASSEMBLY PARTS LIST


QTY	PART NUMBER	DESCRIPTION
023		
X	D3391-023	MID TUBE ASSEMBLY
1	D2500-1-100	EXTRUSION
1	D3389-1	WEB
5	D3681-1	SPACER
20	AELS-1032-130	INSERT


D3391-023 MID TUBE ASSEMBLY

- 1) MATERIAL: MAKE FROM D2500-1-100 EXTRUSION
- 2) INSTALL D3389-1 WEB TO OUTER TUBE USING SIKAFLEX-2411-291 PER QSI 015
- 3) WELDING: PER DART QSI 004

RELEASED
2011-11-04

DESIGN	PH	DART AEROSPACE USA, INC	
DRAWN	XDF	KENT, WA	
CHECKED		DRAWING NO.	REV. 1
MFG. APPR.		D3391	SHEET 6 OF 8
APPROVED		TITLE	SCALE
DE APPR.		412 FLOAT SKIDTUBE	NTS
DATE	11.10.13	COPYRIGHT © 2003 BY DART AEROSPACE USA, INC THIS DOCUMENT IS UNCLASSIFIED AND IS SUPPLIED ON THE EXPRESS CONDITION THAT IT IS NOT TO BE USED FOR ANY PURPOSE OR COPIED OR OTHERWISE REPRODUCED WITHOUT PERMISSION FROM DART AEROSPACE USA, INC.	





NO. 324

AWS D17.1.2001
QUALIFICATION TEST RECORD

Name: Barclay Elliott
Job #: 102486
Part #: D3391-023
Description: Mid tube
Welding Process: Tig [✓] Mig []
Base material: Aluminum
Current: AC [✓] DC []

TEST REQUIREMENTS AND RESULTS

Visual:	pass[✓]	fail[]
Incomplete Penetration:	pass[✓]	fail[]
Incomplete Fusion:	pass[✓]	fail[]
Cracks:	pass[✓]	fail[]
Overlap (cold lap)	pass[✓]	fail[]
Undercut:	pass[✓]	fail[]
Pin holes:	pass[✓]	fail[]
Porosity (surface):	pass[✓]	fail[]
Coloration:	pass[✓]	fail[]
Burn through:	pass[✓]	fail[]

Qualifier DAS 09 Date of Test Coupon 13-06-19
Welder Barclay Elliott Date of Test Coupon 13-06-19

The above named individual is qualified in accordance with AWS D17.1.2001 to weld

